

GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – WG District – R&R Package – Providing Infrastructure facilities to R/H Village Gajulagondi at P. Narayanapuram (V) of Jeeluguilli (M) est. cost Rs.2209.74/1070.00 lakhs – Extension of Agreement time for the 2nd time from 01.04.2020 up to 31.07.2021 (487) days without imposing penalty – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.276

Dated.25/05/2021

Read the following:-

- (1) G.O. Rt. No. 56, PR & RD (Progs.II) Dept. dt.28.01.2020.
- (2) From the Engineer-in-Chief, PR, A.P., Vijayawada letter No.AEE/ DEE II/WG/R&R Grant/EoAT-Gajulagondi/2021, Dt.17.03.2021.

....

O R D E R:-

The work **“Providing Infrastructure facilities to R/H Village Gajulagondi at P. Naraanapuram (V) of Jeelugumilli (M) in WG District”** estimate cost Rs.2209.74 lakhs was sanctioned under R&R Grant in the year 2017-18. The estimate was technically sanctioned by the Chief Engineer, PR, Vijayawada for Rs.1080.00 lakhs on 08.03.2018. The work was entrusted to M/s Vijay Nirman Company Pvt. Ltd., Visakhapatnam @ 4.10% excess over sanctioned estimate rates on tender basis. The Agreement was concluded by the Superintending Engineer, Eluru on 28.06.2018. The site was handed over to the contractor on 10.07.2018. The work has to be completed by 09.07.2019. The contractor has completed 10.43% work up to agreement period with an amount of Rs.91.82 lakhs, Later, working estimate was approved by the Chief Engineer, PR for Rs.1070.00 lakhs on 13.08.2019.

2. In the G.O. first read above, 1st EoAT has been granted up to 31.03.2020 (267 days) without fine. The value of work done during 1st EoAT extended period i.e. from 10.07.2019 to 31.03.2020 was Rs.140.46 lakhs (i.e. 15.93%). Balance work to be done beyond 1st EoAT period is Rs.649.18 lakhs (73.65%).

3. The Engineer-in-Chief, PR, A.P., Vijayawada in his letter second read above, has furnished 2nd Extension of Agreement Time proposals up to 31.07.2021 (i.e. 487 days) without fine. The reasons for delay in execution of the work is reported to be COVID-19 pandemic and mainly due to sanction of additional items.

4. In the above circumstances, Government after careful consideration hereby grant Extension of Agreement Time for the second time for 487 days i.e. from 01.04.2020 up to 31.07.2021 without imposing penalty for the work **“Providing Infrastructure facilities to R/H Village Gajulagondi at P. Naraanapuram (V) of Jeelugumilli (M) in WG District”** as the delay is not attributable to the Contractors.

(P.T.O)

:: 2 ::

5. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter accordingly.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Eluru, WG Dist.

Copy to:-

The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/sf

//FORWARDED BY ORDER//

SECTION OFFICER